



Ross Valley Sanitary District Year-End Capital Program Report FY 2023/24

July 2023 - June 2024

District Mission

We provide our customers with high quality wastewater collection service, through a system that has no avoidable sanitary sewer overflows, at the lowest sustainable cost, in order to protect public health and the environment.

www.RVSD.org

PAGE LEFT BLANK INTENTIONALLY



Year-End Capital Program Report

FY 2023/24

July 2023-June 2024

Prepared by: Cristina Velasquez
Management Analyst
Patrick Filipelli
Senior Business Systems Analyst

Date: November 5, 2024

Reviewed by: Steve Moore
General Manager

REPORT CONTENTS

Report Contents	3
Introduction	6
Infrastructure Asset Management Plan (IAMP)	8
Pump Station Rehabilitation Projects	9
Force Main Projects	9
Flow Monitoring and Other Plans and Studies	9
Capital Program Implementation	10
IAMP and Capital Program Implementation Progress	10
Figure 1. 2013 IAMP vs 2021 IAMP Capital Program Implementation Plan	10
Figure 2. IAMP Capital Program Implementation Progress	11
Gravity Sewer Improvement Projects	11
Pump Station Rehabilitation Projects	13
Force Main Projects	13
Other Capital Projects	13
Plans and Studies	14
Capital Program Financials.....	15
Construction Financials	15
Professional Services Financials	15
Table 1. Capital Improvement Projects – Construction Phase Financials – FY 2023/24 Year End	17
Table 2. Capital Improvement Projects – Professional Services Contract Financials – FY 2023/24 Year End	19
Emergency Repair Projects	21
Table 3. Emergency Repair History	21
As-Needed, On-Call Sewer System Construction Services	22
Table 4. As-Needed, On-Call Sewer System Construction History.....	22

District Capitalized Repairs 23

 Table 5. District Capitalized Repairs History 23

Appendix A. Project Descriptions and Status 25

 Gravity Sewer Improvement Projects 25

 Pump Station Projects..... 26

 Force Main Projects 27

 Other Capital Projects 27

Appendix B. Projects Completed in FY 2023/24 28

 PS 14, 24 & 25 Larkspur Pump Station Improvements Project..... 28

 Map of the Project 29

 RVSD Headquarters Consolidation Project 30

 Map of the Project 31

d Appendix C. Acronyms, Abbreviations, Terms, and Definitions 32



PAGE LEFT BLANK INTENTIONALLY



INTRODUCTION

Ross Valley Sanitary District (RVSD or District) follows a prioritized plan for infrastructure assessment, replacement and rehabilitation. Over the last eleven years, the District has invested in its infrastructure to bring the system up to a better level of service, including through the Capital Program projects. An Infrastructure Asset Management Plan (IAMP) was developed and implemented in 2013 as a condition of compliance with a Cease and Desist Order (CDO) from the Regional Water Quality Control Board (RWQCB). The CDO requirements were terminated by the RWQCB this year and the CDO is planned to be rescinded upon completion of two capital projects, described below.

A 2021 IAMP update was completed in September 2021 and now guides the Capital Program. The 2021 IAMP is a risk-based prioritization of assets for capital and in-house repair, and most of the District's assets assessed during the IAMP update were determined to be moderate to low risk based on the various risk model calculations for each asset type. In the current 5-year financial forecast, budgeted project and labor support needs are following a steady-state capital improvement level, a pay-go plan that should not require any additional financing by revenue bonds, etc.

Year-End Capital Program Report

This report is the seventh year-end Capital Program Report and presents a snapshot of the Capital Program. This year-end report aggregates the project status and financials over the fiscal year. It documents the progress on the Capital Program and provides some detail as to projects that were completed in FY 2023/24, the multi-year emergency repair history, and on-call sanitary sewer construction services and capitalized repairs.

YEAR-END CAPITAL PROGRAM REPORT

FY 2023/24 JULY 2023 - JUNE 2024

PAGE LEFT BLANK INTENTIONALLY



INFRASTRUCTURE ASSET MANAGEMENT PLAN (IAMP)

The District's capital and operations and maintenance (O&M) programs are both guided by its Infrastructure Asset Management Plan (IAMP). The 2021 IAMP update, completed in FY 2021/22, presents a prioritized plan for infrastructure replacement that is based on a comprehensive risk model of the system and represents a financially and institutionally sustainable path forward. In the 2021 IAMP, each asset in the system is assigned a risk-based score which assists in prioritizing pipe segments and manholes for grouping into gravity sewer improvement projects going forward. Force main and pump station (especially smaller lift station) assets not comprehensively evaluated in the 2013 IAMP were addressed in this update as well. The 2021 IAMP includes a [summary report](#), [gravity main assessment](#), [manhole assessment](#), [creek crossing assessment](#), [hydraulic modeling](#), [I&I Reduction Plan](#), [Force Main Assessment](#), [Lift Station Assessment](#) and Integrated Capital Improvement Plan. A budget and schedule of improvements is recommended in the [Integrated Capital Improvement Plan \(Chapter 9\)](#). These recommended improvements are incorporated into annual gravity sewer improvement projects, grouped into various areas of the District based on several additional factors, such as paving moratoriums.

In September 2023, the data risk model of the IAMP was updated to incorporate current condition assessment information, changing risk scores of assets based on the most recent condition information including capital improvements and repairs completed in the previous two years.

Gravity Improvement Projects are defined based on (1) risk-based assessments in the 2021 IAMP, (2) updated condition assessment and maintenance information from the crews and (3) corrective actions that address causes of spills. Capacity projects are also incorporated into upcoming projects based on higher risk assets identified in the Wastewater Collection System Capacity Evaluation, dated January 2023. The FY 2022/23 Gravity Sewer Improvements Project, completed at the end of last year (June 2023), is the first of these projects defined based on the 2021 IAMP as well as maintenance information, spill information and addressing infiltration and inflow (I&I) upstream of capacity-challenged parts of the system. The next projects defined based on the 2021 IAMP, all under construction in FY 2023/24, include:

- Woodland Capacity and Creek Crossings Project
- Lift Stations 20, 31 & 32 Improvements Project
- FY 2023/24 Gravity Sewer Improvements Project

Two projects were identified by the RWQCB as part of their November 2023 inspection related to the CDO and 2013 IAMP. Reporting and implementation requirements of the CDO are now ended, but the RWQCB staff required that the Spruce-Park-Merwin-Broadway (Fairfax) capital project and the Winship Bridge sewer capital project be completed prior to rescinding the CDO. These two projects were identified as ongoing capacity assurance priorities in the recent Wastewater Collection System Capacity Evaluation report of January 2023, which updated the 2006 SHECAP (System Hydraulic Evaluation and Capacity Assurance Plan). The Winship Bridge sewer is mostly designed and is awaiting action by the

Town of Ross to put the interrelated bridge and sewer projects out to bid. The Fairfax Capacity project is planned for design in the upcoming FY 2024/25 capital program.

Pump Station Rehabilitation Projects

Pump stations were evaluated in the 2013 IAMP, and improvements were recommended for 6 pump stations (PS 12, 13, 14, 15, 24 and 25). The projects included full pump station rehabilitation of PS 12 Bon Air, PS 13 Greenbrae, and major electrical improvements at PS 15 Kentfield. Notices of Completion were issued for these projects in FY 2019/20. The three remaining pump stations, PS 14 Larkspur, PS 24 (650 S. Eliseo) and PS 25 (1350 S. Eliseo), were completed in FY 2023/24.

The 2021 IAMP includes a minor pump station assessment and recommends lift station rehabilitation projects. In FY 2023/24, the highest priority rehabilitation projects were in the construction phase, and include LS 20 (Larkspur Landing A), LS 31 and LS 32 (Riviera Circle, Larkspur), as well as their connected force mains FM-31 and FM-32. Another priority, LS 30 (Heather Gardens) was in the design phase in FY 2023/24, in a cooperative project with City of Larkspur. The City's concurrent and coordinated design is necessary to separate their storm drain pump station from the same building as the sanitary sewer pump station.

Force Main Projects

The 2021 IAMP provided desktop assessment of all the District's force mains and included field evaluations of FM-33 and FM-14 that cross Corte Madera Creek, as well as FM-13 and FM-1. The field assessments concluded that there were no deficiencies that warranted rehabilitation projects. Force mains will be periodically assessed based on the IAMP recommendations.

As noted above, the force mains FM-31 and FM-32 were in the construction phase in FY 2023/24, associated with the pump station upgrades for LS31 and LS32.

Flow Monitoring and Other Plans and Studies

Flow monitoring and additional condition assessment were recommended in both the 2013 IAMP and 2021 IAMP. The District uses SmartCovers in manholes to collect flow data at 60 key locations, and has Supervisory Control and Data Acquisition (SCADA) at each of its 19 pump stations, enabling remote monitoring of its gravity sewer system and pump stations. The Wastewater Collection System Capacity Evaluation was completed in FY 2022/23 and identified eight areas in the system that have capacity-related issues with surcharging in modeled gravity sewers as well as gravity sewers subject to backwater-induced surcharging. The updated flow monitoring and modeling determined that one of the three remaining capacity projects listed in the 2013 IAMP, Spruce-Park-Merwin-Broadway, is still needed. Overall, the recalibration of the hydraulic model indicates that the predicted peak design flows in the RVSD collection system are decreasing when compared to 2006. Based on the results summarized in the capacity evaluation, it is clear that RVSD's investment in collection system upgrades and I&I reduction has had a measurable impact in peak modeled flows.




CAPITAL PROGRAM IMPLEMENTATION

Project descriptions and status for Capital Projects discussed below are included in Appendix A.

IAMP and Capital Program Implementation Progress

Projects and activities and associated costs and a preliminary implementation timeline were presented in the 2013 IAMP and tracked through previous capital program reports. Figure 1 on the left shows the number and types of projects completed under the 2013 IAMP, and on the right it shows the number and types of projects completed (or under construction) under the updated 2021 IAMP. The distribution of projects shows diversity during both plans, but Figure 1 shows how the 2013 IAMP prioritized capacity and gravity sewer projects. The updated 2021 plan, with its foundation in risk management, prioritized creek crossings due to their proximity to sensitive resources, as well as smaller lift stations. In addition, the 2013 IAMP generated more projects because it spanned eight years, while the 2021 has been implemented for just three years.


Figure 1. 2013 IAMP vs 2021 IAMP Capital Program Implementation Plan¹



The actual progress in miles of pipe completed and total capital expenditures is shown on the following Figure 2. These expenditures do not include debt service, so they are directly comparable to the capital improvement plan budgeted costs. Note that these lengths do not include any work done by District crews, such as the Repair Crew lining repairs and Condition Assessment Crew support of Inflow and Infiltration Reduction Program work. Such District efforts yield a commensurate amount of rehabilitated pipe length, but are discussed in the Year-End Metrics Report and not described in this Year-End Capital Program Report.

¹ Two 2021 IAMP FM and appurtenances projects and three 2021 IAMP pump station projects are currently in Construction

Figure 2. IAMP Capital Program Implementation Progress



Gravity Sewer Improvement Projects

The following gravity sewer improvement projects were completed prior to FY 2023/24:

- FY 2014 Gravity Sewer Rehab Group A
- FY 2014 Gravity Sewer Rehab Group B
- Magnolia Avenue Trunk Line Rehabilitation
- FY 2014/15 Pipeline Rehabilitation Projects, including:
 - Rehabilitation
 - Manor Easement capacity improvement



ROSS VALLEY SANITARY DISTRICT

- McAllister capacity improvement
- 2016 Magnolia Ave Sewer Rehabilitation and Town of San Anselmo FY2015/16 Magnolia Ave Paving Project
- Large Diameter Gravity Sewer Rehabilitation Project I
- Large Diameter Gravity Sewer Rehabilitation Project II-1
- Baywood Ct Creek Crossing Replacement (Emergency Resolution 17-1532)
- Large Diameter Gravity Sewer Rehabilitation Project II-2
- FY 2015/16 Gravity Sewer Improvements Project
- FY 2016/17 Gravity Sewer Rehabilitation Project
 - The Miracle Mile Capacity Project recommended in the 2013 IAMP was added to this scope
- FY 2016/17 Gravity Sewer Improvement Project - Nokomis and Meadowcroft, primarily:
 - Meadowcroft capacity improvement
 - Nokomis capacity improvement (Sonoma was determined to not be required during design)
- Large Diameter Gravity Sewer Project II-3A - Upper Shady Lane/ Ross Common, including:
 - Upper Shady Lane capacity improvement
- FY 2016/17 Gravity Sewer Improvement Project – Butterfield/Meadowcroft-Arroyo, including:
 - Rehabilitation
 - Lower Butterfield capacity improvement
- Large Diameter Gravity Sewer Project II-3B - Lower Shady Lane/Poplar
- Laurel Grove Sewer Rehabilitation Project
- Butterfield/Arroyo-Kenrick Gravity Sewer Improvements Project
- Ross Creek Sewer Removal Project
- FY 2020/21 Gravity Sewer Improvements Project
- FY 2022/23 Gravity Sewer Improvements Project

The following gravity sewer improvement projects were in construction in FY 2023/24:

- Woodland Capacity and Creek Crossings Project
- FY 2023/24 Gravity Sewer Improvements Project

The following gravity sewer improvement projects were in design phase in FY 2023/24:

- FY 2024/25 Gravity Sewer Improvements Project
- Winship Bridge Sewer Relocation

- Nokomis Bridge Sewer Relocation
- Meadow Way Bridge Sewer Relocation

Pump Station Rehabilitation Projects

The following pump station rehabilitation projects were completed prior to FY 2023/24:

- Portions of PS 15 Kentfield Pump Station Improvements identified in the IAMP
- PS 15 Kentfield Comminutor Replacement
- PS 12 Bon Air and PS 13 Greenbrae Pump Station Rehabilitation Projects
- PS 15 Kentfield Pump Station Improvements

The following pump station rehabilitation projects were completed during FY 2023/24:

- PS 14, 24, & 25 Pump Stations Improvements Project

The following pump station rehabilitation projects were in construction phase in FY 2023/24:

- LS 20, 31 and 32 Lift Stations Improvements Project

The following pump station rehabilitation projects were in design phase in FY 2023/24:

- LS 30 Lift Station Improvements Project (Heather Gardens)

Force Main Projects

The following force main projects were completed prior to FY 2023/24:

- FY 2014/15 Force Main Appurtenance Project
- FY 2019/20 Force Main Appurtenance Project

The following force main projects were in construction phase in FY 2023/24:

- FM-31 and FM-32 replacement or rehabilitation (part of LS 20, 31, and 32 Lift Stations Improvements Project)

Other Capital Projects

The following other capital projects were completed prior to FY 2023/24:

- Larkspur Excavation and Remediation Project at 2000 Larkspur Landing Circle, the former RVSD wastewater treatment plant, to remove soils contaminated by trace levels of PCBs in accordance with U.S. EPA requirements.

The following other capital projects were completed in in FY 2023/24:

- Andersen Building Improvements Project

The following other capital projects were in construction phase in FY 2023/24:



ROSS VALLEY SANITARY DISTRICT

- Andersen Site Improvements Project
- Andersen Genset Project

Plans and Studies

The following plans and studies were completed prior to FY 2023/24:

- Flow Monitoring Study
- Large Diameter Condition Assessment
- Infrastructure Asset Management Plan (IAMP) Update
- Wastewater Collection System Capacity Evaluation

The following plans and studies were completed in FY 2023/24:

- Fairfax Sewer Relief Project Routing Study
- RVSD 2024 Sewer Rate and Capacity Charge Study

CAPITAL PROGRAM FINANCIALS

In FY 2023/24, combined capital program expenditures for gravity sewer improvement, pump station, and other projects totaled \$10.8 million² for construction contracts and \$1.5 million for professional services agreements. Two capital projects were completed in FY 2023/24; project summary sheets are included in Appendix B.

Construction Financials

Construction financials are included in Table 1. Construction billings were close to the expected spending of \$11.1 million. Remaining budget was moved forward to FY 2024/25 because the projects will still be completed. Payments to the contractor and associated retention were 97% of the total budget amount.

Professional Services Financials

Professional services financials are included in Table 2.

² \$9.5 million due to contractor plus \$1.3 million in retention balance at the end of the year



PAGE LEFT BLANK INTENTIONALLY

YEAR-END CAPITAL PROGRAM REPORT
FY 2023/24 JULY 2023 - JUNE 2024

Table 1. Capital Improvement Projects – Construction Phase Financials – FY 2023/24 Year End

FY 2023/24																												
Project	Construction			Construction Contract							Progress Billings through FY 2023/24 Year End (\$000)																	
	Probable Construction Cost in Budget	Updated Probable Construction Cost	FY 2023/24 Construction Budget	Award Month	Completion Month ²	Contractor	Contract Amount	Change Orders Total	% of Original Contract	Revised Contract Amount	Payments prior FY	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Total Payments FY 2023/24	Total Payments to Date	Retention Balance	Total Billed to Date	Contract Amount Remaining
GRAVITY SEWER IMPROVEMENT PROJECTS																												
Woodland Capacity and Creek Crossings Project	2,200	2,272	2,200	Aug-2023	Jan-2025	Precision Engineering	1,927	345	17.9%	2,272			7	22	13	3	1,294	43	20	8	512	2	71	1,993	1,993	96	2,089	183
FY 23/24 Gravity Sewer Improvements Project	7,000	7,153	2,400	Feb-2024	Jan-2025	Glosage Engineering, Inc.	5,995	1,158	19.3%	7,153			9	63	4	4	10	38	4	27	2,155	244	2,108	4,667	4,667	358	5,024	2,129
Pump Station Projects																												
LS 20, 31, and 32 Pump Stations Improvements Project	3,600	4,034	3,300	Jul-2023	Mar-2025	Pacific Infrastructure Corp.	3,728	306	8.2%	4,034				4	7		10	11	7	321	6	0	495	862	862	660	1,522	2,512
OTHER																												
Andersen Site Improvements	NA	1,569	1,640	Jul-2023	Jan-2025	Coastside Concrete and	1,248	321	25.7%	1,569			29	32				46	385	305		19	166	981	981	49	1,030	539
Andersen Genset Project	NA	351	NA	Jun-2024	Jun-2025	Western Machinery Electric, Inc	455			455																	455	
Andersen Building Improvements	2,900	2,952	1,640	Mar-2022	Apr-2024	Kirby Construction Company,	2,404	548	22.8%	2,952	2,115	-8	369	17	117	16	223	24	176	77				1,009	3,124	161	3,285	-333
Total for Projects In/Budgeted for Construction FY 2023/24	15,700	18,331	11,180				15,756	2,679	17.0%	18,435	2,115	-8	413	138	141	23	1,537	162	592	738	2,673	264	2,839	9,511	11,626	1,324	12,950	5,485
<div><div><div>Key:</div><div>Construction work is completed (Final Completion)</div><div>Construction work is awarded or in progress</div></div><div><div>Notes:</div><div>1. Dollar amounts are in thousands (\$000)</div><div>2. Completion month is anticipated Board acceptance and filing the Notice of Completion, not the construction work (in the field) completion</div></div></div>																												



PAGE LEFT BLANK INTENTIONALLY

YEAR-END CAPITAL PROGRAM REPORT

FY 2023/24 JULY 2023 - JUNE 2024

Table 2. Capital Improvement Projects – Professional Services Contract Financials – FY 2023/24 Year End

Project and Consultant	Professional Services Contract					Billings through FY 2023/24				Payment History		
	Contract Date	Contract Amount	Amendment Total	% of Original Contract	Revised Contract Amount	Q1	Q2	Q3	Q4	Payments FY 2023/24	Payments Prior FY	Payments to Date
GRAVITY SEWER IMPROVEMENT PROJECTS												
FY 24/25 Gravity Sewer Improvements Project										263		263
West Valley Construction (ENG)	Dec-2023	517		0%	517			32	170			263
FY 23/24 Gravity Sewer Improvements Project										435		861
Harris and Associates (ENG/ESDC)	Nov-2022	593		0%	593	72	16	18	16		427	549
Psomas (CM)	Feb-2024	497		0%				21	191			213
Integral Consulting, Inc. (ENV)	Aug-2022	14		0%	14		2	27	70			100
Woodland Capacity And Creek Crossings Project										298		493
Harris and Associates (ENG/ESDC)	Aug-2022	286		0%	286	25	5	5	2		188	225
Park Engineering, Inc.(CM)	Aug-2023	289		0%			107	19	64			191
Integral Consulting, Inc. (ENV)	Sep-2023	56		0%	56	3	10	47	10		8	78
Winship Capacity Improvements and Bridge Sewer Relocation										10		63
Harris and Associates (ENG/ESDC)	Jan-2021	129		0%	129		1				15	16
Jill Barnes (PM)	Dec-2018	129		0%	129						21	21
Integral Consulting, Inc. (ENV)	Jan-2023	32		0%	32	0	8	1	1		17	27
PUMP STATION PROJECTS												
LS 20, 31 & 32 Lift Station Improvements Project										62		222
Psomas (CM)	Jul-2023	306		0%	306		1	12	23			37
Nute Engineering (ENG)	Feb-2020	235		0%	235	4	6	9	6		161	185
LS 30 Pump Station Improvements Project										113		113
Schaaf and Wheeler (ENG)	Oct-2024	260		0%	260	36	3	44	31			113
PS 14, 24, & 25 Pump Station Improvements Project										64		397
Psomas (CM)	Apr-2021	223		0%	223	7	3	5	1		62	77
Nute Engineering (ENG)	Feb-2020	235	85	36%	320	36	10	3			271	320
OTHER												
Andersen Genset Project										20		34
Western Machinery Electric (ENG)	Sep-2022	14		0%	14						14	14
Nute Engineering (ENG)	Nov-2023	21		0%	21		1	3	16			20
Andersen Site Improvements Project										102		102
Pedersen Associates (Design)	Aug-2023	50		0%	50	30	14	5	1			50
Munselle Civil Engineering (ENG)	Jul-2023	10		0%	10	5	2		3			10
Park Engineering, Inc.(CM)	Jul-2023	128		0%	128		43					43
Andersen Building Improvements Project										224		737
Rosalyn Brandt Design(PM)	Jan-2020	12	20	167%	32	-4	32	8			122	218
WJA Associates, Inc. (Design)	Sep-2019	317				8	2				307	317
Park Engineering, Inc.(CM)	Nov-2021	177		0%	177			77	41		84	202
Total CIP Professional Services										1,591	1,695	3,024

Key:

Construction work is in progress

Project is in Design (Construction work not started)

Project Completed

Notes:

1. Amounts are in thousands of dollars.

2. One contract (per consultant) may be distributed across multiple construction projects for tracking.



PAGE LEFT BLANK INTENTIONALLY

EMERGENCY REPAIR PROJECTS

Over the last 10 years, the District has completed 12 emergency repairs that were often brought to the Board for action (when the repair was expected to cost greater than \$15,000) to declare or review and terminate an emergency. These emergency repair projects are summarized below.

55% of the emergency repair projects are identified during response to an SSO and 55% involve a creek crossing; the 2021 IAMP Update includes a creek crossing assessment task and review/update to the likelihood of failure and consequence of failure criteria in the risk model.

Table 3. Emergency Repair History

Name	Board /GM	Month(s)	Asset	Cause	SSO	Creek	Slide	Pipe Repair	CIPP Line	Replace	Manhole	Approximate Cost
Westbrae Trunkline	Board	Jul 2013	150 LF of 8-inch with aerial creek crossing	Age/joint	X	X		X	X		X	\$ 70,000
Greenbrae Force Main	Board	Sep-Oct 2013	30-inch RCP force main in ARV vault	Pipe material	X			X				\$ 50,000
11 Evergreen	Board	Nov 2013	20 LF of 6-inch in bridge over creek	Age/Joint	X	X		X				\$ 10,000
3 Boardwalk 1	GM	Jun-Jul 2016	10 LF of 8-inch in tidal zone	Structural collapse		X		X				\$ 70,000
Ichabod easement	Board	Sep-Nov 2016	340 LF of 10-inch with aerial creek crossing	Bank erosion	X	X		X	X			\$ 100,000
31 Ellsworth	Board	Mar-Jun 2017	Easement below pipeline failed, no damage to sewer	Slide			X					\$ 20,000
Baywood Ct	Board	Sep 2017 to Feb 2018	240 LF of 14-inch across creek	Tree/Age		X				X		\$ 460,000
9 Summit Rd	Board	Jul 2019 to Nov 2019	200 LF of 4-inch pipe	Slide	X		X					\$ 145,000
31 Ellsworth	Board	Jun 2020 to Oct 2020	Damaged easement threatening stability of sewer	Slide			X					\$ 83,000
Bolinas Ave Storm Drain	Board	Aug 2020	Reinstate 104 LF of 8-inch pipe, severed by storm drain project	Contractor damaged				X		X		\$ 66,000
15 Mitchell, Fairfax	GM	April 2021	20 LF of asbestos cement pipe replaced, night work Maggioria & Ghilotti	AC pipe failure				X		X		\$ 18,000
104 Calumet	GM	June 2022	129 LF of 6-inch sewer bridge across creek	Excessive line cleaning pressure	X	X			X			\$ 11,000
Total			1,213 LF									\$ 1,103,000



AS-NEEDED, ON-CALL SEWER SYSTEM CONSTRUCTION SERVICES

Table 4. As-Needed, On-Call Sewer System Construction History

Name	Contractor	Month	Asset	Cause	SSO	Creek	Slide	Pipe Repair	CIPP Line	Replace	Manhole	Pipe Burst	Approximate Cost
4 Woodside Way, Ross	Maggiora & Ghilotti	July 2020	Remove lamphole, replace with manhole	Broken lamphole connection				X					\$ 17,500
Harvard Drive, LK	JNG Pipelines	January 2022	Replace 80 LF of main via open cut	Raised sanitary sewer main to avoid City storm drain project						X			\$ 30,000
473 Scenic Ave, SA	Condor Construction	August 2022	Replace 90 LF of 6-inch main	Defective fittings on District main	X			X		X			\$ 8,000
San Andreas Highschool Lateral Reroute	Linscott/Tight Access	March 2024	Reroute private lateral via HDD	Illicit connection of San Andreas HS to Diane Ln MH	X					X			\$ 60,626
Total			170 LF										\$ 116,126

YEAR-END CAPITAL PROGRAM REPORT

FY 2023/24 JULY 2023 - JUNE 2024

DISTRICT CAPITALIZED REPAIRS

Table 5. District Capitalized Repairs History

Name	Contractor	Board /GM	Month	Asset	Cause	SSO	Creek	Slide	Pipe Repair	CIPP Line	Replace	Manhole	Approximate Cost
100 W. Oak Knoll, SA	Condor Construction	GM	November 2020	15 LF of 6-inch sewer	Age/Failure				X		X		\$1,200
110 Forest Ave, FX	Condor Construction	GM	February 2021	Rod hole replacement, lower lateral	Age/Erosion				X			X	\$16,500
471 Redwood Rd, SA	H&R Underground	GM	August 2021	Repair of Grade 5 defect on 6-inch pipe	Defective installation				X				\$8,800
123 Terrace Ave, KF	H&R Underground	GM	September 2021	Repair of Grade 5 defect on 6-inch pipe	Age/Failure				X		X		\$6,500
66 Walnut Ave, LK	H&R Underground	GM	September 2021	Repair of Grade 5 defect on 6-inch pipe in private easement	Age/Failure				X		X	X	\$10,000
644 Goodhill Rd, KF	JNG Pipelines	GM	January 2022	Removal of failed rod hole, repair Grade 5 defect on 6-inch pipe in private easement, replaced 110 LF pipe bursting	Slide/Age			X	X		X	X	\$40,000
515 Los Cerros	JNG Pipelines	GM	March 2022	Increased size of lower lateral, 15 LF of 6-inch lateral	SSO	X					X		\$9,000
Citron Fire Rd	Glosage Engineering	GM	March 2022	Pipe Burst 215 LF of 6-inch pipe, install new MH	Age/Failure						X	X	\$43,000
50 Bella Vista Ave, SA	JNG Pipelines	GM	September 2022	Replace Manhole	Defective manhole caused SSO							X	\$13,300
639 Magnolia Ave, LK	JNG Pipelines	GM	September 2022	Install new MH, remove blind-tee	New MH							X	\$15,500
Spring Grove Manholes	Coastside Concrete	GM	September 2022	Spot repair on 6-inch main, Install 2 new MH's	Improve access, pipe failure				X			X	\$22,500
16 Bolinas	Glosage Engineering	GM	December 2022	Abandon 27 LF of 8-inch main, abandon 1 MH	Capital improvement							X	\$9,250



ROSS VALLEY SANITARY DISTRICT

250 Bon Air	Glosage Engineering	GM	March 2023	Repair 8 LF of 8" force main	Damaged by contractor				X				\$9,015
33 Evergreen	JNG Pipelines	GM	May 2023	Install 130 LF of new 6-inch pipe via open-cut	Private property construction				X				\$58,250
771 Magnolia	Glosage Engineering	GM	May 2023	Pipe burst 236 LF of 6-inch pipe, install new MH	Failure, sidewalk condition				X		X	X	\$19,732
Smith Lane, SA	Glosage Engineering	GM	June 2023	Pipe burst 177 LF of 6-inch pipe	Age/failure	X			X		X		\$46,974
101 Calumet	Glosage Engineering	GM	September 2023	Replace damaged MH, Pipe burst 30 LF of 6-inch pipe	Paving contractor damage, age/failure of pipe				X		X	X	\$15,210
Ridgeway Rd, LK	Glosage Engineering	GM	November 2023	Replace ~14 LF of 6-inch pipe via open-cut	Age/failure	X			X		X		\$8,550
Shady Ln, LK	Ghilotti Brothers, Inc.	Board	November 2023	Replace ~280 LF of 6" sewer main, install new MH	Storm drain/paving project opportunity				X		X	X	\$180,408
Total				1,257 LF									\$ 533,689

APPENDIX A. PROJECT DESCRIPTIONS AND STATUS

Gravity Sewer Improvement Projects

Project Name	Project Description	Status
As-Needed, On Call Sanitary Sewer System Construction Services	As-needed repair and replacement of sewer system infrastructure including urgent and emergency pipe repairs and installation of manholes	Ongoing/As-Needed
District Capitalized Repairs	Annual repair, restoration, and improvement of gravity sewer pipeline infrastructure	Ongoing/As-Needed
FY 2015/16 Gravity Sewer Improvements	6.7 miles of rehabilitation/replacement of gravity sewers in Kent Woodlands Upper, Southwood, and Winship areas.	Completed
FY 2016/17 Gravity Sewer Rehabilitation Project	8.4 miles of rehabilitation/replacement and restoration by repair of gravity sewers in Butterfield/Woodside, Scenic, Tamalpais, and Madrone areas	Completed
FY 2016/17 Gravity Sewer Improvements Nokomis/Meadowcroft	0.6 mi of diversion and replacement gravity sewer in San Anselmo including new diversion and replacement gravity sewer by open-cut (~1,900 LF), pipe bursting (~350 LF), pipe reaming (~440LF), and cured-in-place pipe (~350 LF) methods, including the Nokomis and Lower Butterfield capacity improvements	Completed
FY 2016/17 Gravity Sewer Improvements Butterfield/Meadowcroft-Arroyo	0.4 mi of diversion and replacement gravity sewer in San Anselmo including open-cut and pilot-tube guided boring methods in Meadowcroft Dr, Willow Way, and Butterfield Rd between Meadowcroft and Arroyo	Completed
FY 2016/17 Gravity Sewer Improvements Butterfield/Arroyo-Kenrick	0.3 mi of diversion and replacement gravity sewer in San Anselmo including open-cut methods in Butterfield Rd between Arroyo and Kenrick	Completed
Laurel Grove Sewer Rehabilitation Project	Replacement of approximately 4,436 feet of pipe, mostly by pipe bursting and upsizing the diameter of the trunk line under Laurel Grove Avenue between Sir Francis Drake Blvd. and Makin Grade.	Completed
FY 2020/21 Gravity Sewer Improvements	2 mi of gravity sewer rehabilitation and additional restoration predominately in the Sequoia Park area of San Anselmo, South Eliseo Drive between Bon Air Rd. and Corte Real, and near Rancheria and Evergreen in Kent Woodlands	Completed
FY 2022/23 Gravity Sewer Improvements	Replace approximately 1.9 miles of sewer segments prioritized in the 2021 IAMP Update and recent SSOs, primarily installed via the pipebursting method	Completed
FY 2023/24 Gravity Sewer Improvements	Rehabilitate approximately 3 miles of rehabilitation and upsizing of gravity sewer mostly by trenchless pipebursting and some open cut/trench construction to remove sags. Sewers are higher risk assets prioritized in the 2021 IAMP update, gravity lines with maintenance and access issues and sanitary sewer overflow (SSO) sites identified through SSMP	Construction
FY 2024/25 Gravity Sewer Improvements	Rehabilitate approximately 2.66 miles of sanitary sewers ranging in size from 4-inch to 10-inch and install 862 LF of new sanitary sewer with PVC or HDPE pipe. Sewers will be replaced by open-cut removal and replacement (3,994 LF), pipe bursting (~8,912 LF), and pipe reaming (~1,136 LF).	Design



ROSS VALLEY SANITARY DISTRICT

Inflow and Infiltration Reduction Program	I&I reduction on gravity sewers, including joint grouting, CIPP lining, manhole rehabilitation, and other I&I reduction work	Ongoing
Large Diameter Gravity Sewer Rehabilitation Project II-1	Rehabilitation of high priority Techite and non-reinforced concrete large diameter pipe, ranging from 18- to 36-inch diameter, on the Original 1920s Trunk Sewer, Ross Valley Trunk Line and the Shady Lane Trunk Sewer	Completed
Large Diameter Gravity Sewer Rehabilitation Project II-2	Rehabilitation of Techite and non-reinforced concrete large diameter pipe, ranging from 18- to 36-inch diameter, on the Original 1920s Trunk Sewer and Ross Valley Trunk Line through Downtown San Anselmo	Completed
Large Diameter Gravity Sewer Rehabilitation Project II-3A – Upper Shady Lane/Ross Common	0.4 miles of trunk sewer reconstruction in Ross, including portions of the Shady Lane Trunk Sewer including Upper Shady Lane and Ross Common	Completed
Large Diameter Gravity Sewer Rehabilitation Project II-3B - Lower Shady Lane/Poplar	0.8 miles of trunk sewer reconstruction in Ross, including portions of the Shady Lane Trunk Sewer including rehabilitation in Lower Shady Lane and Poplar Avenue and parallel sewer installation in Poplar Avenue	Completed
Ross Creek Sewer Removal Project	Remove abandoned 24" sewer from creek bed of Ross Creek at the Shady Lane bridge	Completed
Woodland Capacity and Creek Crossings Project	Upgrade trunk line along Woodland Road to increase capacity and improve multiple creek crossings of Tamalpais Creek and tributaries. Replace 3,086 LF of sewers via pipe bursting, 911 LF of sewers via open cut. Replace 5 creek crossings with siphons, deep burial, or pipebursting beneath the creek bed	Construction
Winship Capacity Improvements and Bridge Sewer Relocation	Replace an under-sized 6" line on Winship Bridge by installing a 210 foot-long 6" and 8" siphon through a steel casing installed at the base of a new bridge over San Anselmo Creek that will be constructed by the Town of Ross.	Design

Pump Station Projects

PUMP STATION PROJECTS		
LS 30 Heather Gardens Lift Station Improvements	Pump station relocation/separation from storm water pump station.	Design
LS 20, 31, & 32 Lift Station Improvements	Pump station rehabilitation to submersible pumps.	Construction
Riviera Circle Pump Station Improvements Riviera Circle pump station equipment upgrades, LS 33, 34, 35, and 36	Riviera Circle pump station equipment upgrades, LS 33, 34, 35, and 36	Planning
PS 12 Bon Air and PS 13 Greenbrae Pump Station Rehabilitation Projects	Full pump station rehabilitation to improve the capacity, operation, and reliability of PS 12 Bon Air and PS 13 Greenbrae pump stations.	Completed
PS 15 Kentfield Comminutor Replacement	Replacement of the grinders at PS 15 Kentfield.	Completed
PS 15 Kentfield Pump Station Improvements Project	Replace variable frequency drives and miscellaneous electrical and instrumentation improvements at PS 15 Kentfield.	Completed
Pump Station Equipment Upgrades	Annual maintenance rehabilitation/ replacement of pump station mechanical and electrical components.	Ongoing/As-Needed

YEAR-END CAPITAL PROGRAM REPORT

FY 2023/24 JULY 2023 - JUNE 2024

Lift Station Evaluation	Evaluation of the District's minor pump stations	Completed
PS 14, 24, & 25 Pump Station Improvements Project	Improve the capacity, operation, backup power and reliability of PS 14, 24, & 25.	Completed

Force Main Projects

FORCE MAIN PROJECTS		
FY 2019/20 Force Main Appurtenance Projects	Isolation and air release valves, bypass connections, and corrosion protection. Includes isolation and air release valves on FM,-13, -14, -24 and -33.	Completed
FM-31 and FM-32 Rehabilitation	Replace or rehabilitate force mains connected to the LS31 and LS32 pump stations under rehabilitation	Construction

Other Capital Projects

OTHER CAPITAL PROJECTS		
Larkspur Excavation and Remediation Project at 2000 Larkspur Landing Circle	Remove and replace approximately 40,000 cubic yards of PCB contaminated soil	Completed
Andersen Building Improvements Project	District Headquarters Consolidation Project at 1111 Andersen Dr., San Rafael, CA	Completed
Andersen Site Improvements	District site improvements external to the building, including paving, landscaping, security fencing and surface improvements.	Construction
Andersen Building Genset Project	Installation of a 450 kw CARB Compliant Diesel Engine Generator with Base Tank and Outside Sound Enclosure, Automatic Transfer Switch, and Electrical Conduits and Conductors	Construction



APPENDIX B. PROJECTS COMPLETED IN FY 2023/24


Two projects were completed in FY 2023/24: PS 14, 24 & 25 Larkspur Pump Station Improvements Project and RVSD Headquarters Consolidation Project.

PS 14, 24 & 25 Larkspur Pump Station Improvements Project

Project Name:	PS 14, 24 & 25 Larkspur Pump Station Improvements Project		
Project Type:	Pump Station Improvements		
Project Description:	Backup electrical system improvements to address reliability issues of generator power. Roofing, platform and site improvements at PS 14. New VFD and ATS. New odor control system next to middle school.		
Community(ies):	Larkspur		
Engineer:	Nute Engineering		
Contractor:	Pacific Infrastructure Corp.		
Construction Manager:	Psomas		
Award Month:	July 2021	Contract Date:	July 21, 2021
Notice to Proceed:	July 2021	Final Completion:	March 2024
Board Acceptance:	March 20, 2024	Notice of Completion:	March 20, 2024

CONSTRUCTION FINANCIALS				
Project Costs (\$000) by Fiscal Year				
Fiscal Year	2021/22	2022/23	2023/24	TOTAL
Construction	315	1,297	172	1,784

Map of the Project





RVSD Headquarters Consolidation Project

Project Name: RVSD Headquarters Consolidation Project

Project Type: Building Improvements

Project Description: District Headquarters Consolidation Project at 1111 Andersen Dr., San Rafael, CA

Community(ies): N/A

Engineer: W|A Associates, Inc. (Architect)

Contractor: Kirby Construction Company, Inc.

Construction Manager: Park Engineering, Inc.


Award Month: March 2022 Contract Date: March 2022

Notice to Proceed: November 28, 2022 Final Completion: April 2023

Board Acceptance: June 21, 2023 Notice of Completion: June 21, 2023

CONSTRUCTION FINANCIALS				
Project Costs (\$000) by Fiscal Year				
Fiscal Year	2021/22	2022/23	2023/24	TOTAL
Construction	72	2,022	1,191	3,285

Map of the Project





D APPENDIX C. ACRONYMS, ABBREVIATIONS, TERMS, AND DEFINITIONS

ADWF	Average Dry Weather Flow
ARV	air release valve
CBT	Competency Based Training program
CCTV	closed circuit television
CDO	Cease and Desist Order
CIP	Capital Improvement Plan or Program
CIPP	cured-in-place pipe; a pipe lining method
CIWQS	California Integrated Water Quality System
CMMS	Computerized Maintenance Management System
CMSA	Central Marin Sanitation Agency
COF	Consequence of Failure
Design Storm	10-year 24-hour design storm (USCS Type IA rainfall distribution curve)
District	Ross Valley Sanitary District
EMS	Enterprise Management System
FM	force main
FOG	Fats, Oil, and Grease
ft	feet
FY	Fiscal Year; July to June
gal	gallons
GIS	Geographic Information Systems
GPS	Global Positioning System for satellite-based location information
HFC	High Frequency Cleaning, <1 year
hr	hour
IAMP	Infrastructure Asset Management Plan
I&I	Infiltration and Inflow
in	inches
InfoNet	District's CMMS software
JPA	Joint Powers Authority (part of CMSA)
kWh	kilowatt-hour; unit of energy
LF	linear feet
LOF	Likelihood of Failure

LOS	Level of Service
LRGP	Lateral Replacement Grant Program
LRLP	Lateral Replacement Loan Program
LS	Lift Station
MACP	Manhole Assessment and Certification Program ©
MG	million gallons; measure of flow volume.
mgd	million gallons per day; measure of flow rate
mi	miles
O&M	Operations and Maintenance
PACP	Pipeline Assessment and Certification Program ©
PS	Pump Station
PSL	Private Sewer Lateral
PWWF	Peak Wet Weather Flow
QA/QC	quality assurance and quality control
RDI/I	rainfall-dependent infiltration/inflow
R Factor	wet weather I&I volume/rain volume onto tributary area, as percent (a measure of how much of the rain that falls makes its way into the sanitary sewer pipes)
RVSD	Ross Valley Sanitary District
RWQCB	Regional Water Quality Control Board
SCADA	supervisory control and data acquisition
SMARTool	Sewer Main Asset Replacement Tool; risk model used in 2013-15
SOP	Standard Operating Procedure
SSMP	Sewer System Management Plan
SSO	Sanitary Sewer Overflow
USA	Underground Service Alert
VFD	variable frequency drive
WWPF	wet weather peaking factor
WWTP	wastewater treatment plant
yr	Year